# MSMEC Pole Maps Update - Analysis Overview

Data analysis compiled through: May 5, 2024

Project completion total (entire burn area): 79% Completed

## **Analysis Details**

Completion rate increased 0.2% from April 15 due to:

- Very slight construction progress in Las Dispensas; area now complete!
- Very slight construction progress in Tierra Monte which also had a few more poles set, and 26 more poles inspected

### **Calculations/Queries**

# Poles left to be fixed = Status (Staked) AND Construction Needed (New, Replaced, Retired)

# Poles fixed = Status (Assessed Good, Inspected, Constructed, Set)

% Poles fixed =

Poles Fixed (# poles fixed) ÷ Status (Assessed Good, Staked, Inspected, Constructed, Set)

## **DATA DICTIONARY/DEFINITIONS**

### STATUS:

In the Fire Zone = Poles were selected based on the Fire boundary

Assessed = Surveyors went out and Assessed if the poles were good or bad

Assessed Good = Stakers assessed the poles and they were good

Staked = The Poles were designed and are waiting to be constructed

Pole Set = Contractors Set the pole but haven't strung the wire

Constructed = The contractor set the pole with all the assemblies and wire on it

Inspected = Nathan or Rick or someone from T&D inspected the contractor's work

#### **CONSTRUCTION NEEDED:**

**New** = New poles & assemblies in a new spot

**Replaced** = Replace the existing pole and assemblies where existing pole is located

**Retired** = Remove pole completely (and do NOT replace)



















